

SPECIAL MEETING
MAY 26, 2016
9:00 A.M.

BOOK 37 PAGE 163

The Lafayette County Commission met on the above date and hour for a special meeting. The meeting was held in the County Commissioner's Meeting Room in Mayo, Florida. The following members were present: Commissioner Lance Lamb, Dist. 1; Commissioner Thomas E. Pridgeon, Jr., Dist. 2; Commissioner Donnie Hamlin, Dist. 3; Commissioner Anthony Adams, Dist. 4; and Commissioner Earnest L. Jones, Dist. 5.

CHANGE ORDER REQUEST FOR COUNTY ROAD 416


The Board held a special meeting to consider a change order for CR 416 by increasing the thickness of the asphalt by 1/2". The amount of the increase is \$45,725.00 which keeps the project within the FDOT budgeted amount. On a motion by Mr. Adams and a second by Mr. Jones, the Board voted unanimously to approve the change order.

ADJOURN

On a motion by Mr. Jones and a second by Mr. Pridgeon, the Board voted unanimously to adjourn the special meeting.

Attest:

Ricky Lyons By: *Abraham Dumas*
Ricky Lyons, Clerk



Curtis O. Hamlin
Curtis O. Hamlin, Chairman

Approved this 13th day of June, 2016.

DARABI AND ASSOCIATES, INC.
ENVIRONMENTAL CONSULTANTS

4140 NW 37 Place, Suite A • Gainesville, Florida 32606 • 352/376-6533 / FAX 352/692-5390

CONSTRUCTION CONTRACT CHANGE ORDER

Change Order Number: 3
Project Number: 578.001
Project Name: CR 416 (354A)

Owner: _____
Address: _____
City: _____
State: _____ Zip: _____
Phone Number: _____

Engineer: Darabi and Associates, Inc.
Address: 4140 NW 37 Place, Suite A
City: Gainesville
State: FL Zip: 32606
Phone Number: 352/376-6533

Contractor: Music Construction, Inc.
Address: 12285 235th Road
City: Live Oak
State: FL Zip: 32060
Phone Number: 386-658-1598

Description of Change (Attach additional sheets if required)	Decrease In	Increase In
1. _____		
2. _____		
3. _____		

CONTRACT TIME*	
Days	Date
Notice to Proceed	<u>2-18-16</u>
Original Contract Time	<u>60 4-18-16</u>
Present Contract Time	<u>120 6-17-16</u>
This Change-Add-Deduct	<u>0</u>
New Contract Time	_____

CONTRACT AMOUNT*	
Change Order Subtotal:	<u>41,005.66</u> \$
Add	<u>45,725.00</u> \$
<Deduct>	_____
Net	<u>86,730.66</u> \$
Original Contract Sum	<u>\$ 835,131.00</u>
Present Contract Sum	<u>\$ 876,136.66</u>
New Contract Sum	<u>921,861.66</u> \$

Substantial Completion Date (calendar days):
Final Completion Date (calendar days):

* Reflects Change Order Nos. 1 thru 3

*Board approval for
5-26-16 in special
session. [Signature]*


This Change Order is an amendment to the Contract Agreement between Contractor and the Owner, and all contract provisions shall apply unless specifically exempted. The amount and time change designated are the maximum agreed to by both the Owner and the Contractor for this change. In consideration of the foregoing adjustments in contract time and contract amount, the Contractor hereby releases Owner from all claims, demands or causes of action arising out of the transactions, events and occurrences giving rise to this Change Order. This written Change Order is the entire agreement between Owner and Contractor with respect to this Change Order. No other agreements or modifications shall apply to this Contract amendment unless expressly provided herein. This Change Order represents final action relating to this Change Order.

AGREED:

Darabi and Associates, Inc.

Music Construction

Lafayette County Commission



Signature (Engineer)



Signature (Contractor)



Signature (Owner)

5/26/16

Date

5/26/16

Date

5/26/16

Date